

Page 1

Vector Pipeline

Chicago To St. Clair Michigan

To: Mr Hunter Shively

From: Doyle BAUGHMAN

Spread I Progress: Sheehan Contractors

Right of Way (ROW) Clearing & Grade: - About 80% Completed.

Stringing Pipe: - Two miles East of H.W. 421. About 60%.

Ditching: ..

Welding West side of H.W. 421. 50-60% Completed.

Road Crossings: UNKNOWN. The Crews are moving around.

Backfill - UNKNOWN due to skip areas.

Cleanup & Seeding ROW: - Early Stage of Final Cleanup.

Testing: Early Stages of Pipeline Testing of backfilled sections.

The Sheehan Pipeline Spread is 99 miles long, beginning at Joliet IL & ending at the Indiana, Michigan Line near Bertrand road.

I spent time with several inspectors about progress to date. They are two weeks behind their projected completion schedule mostly due to rains. They are making up part of the delays by working extra hours & Sundays. They are optimistically projecting completion of the project by mid October.

Page II

Welded Construction

Spread I: From The Michigan STATE Line To Highway 12 EAST IS MOSTLY COMPLETED & final CLEANUP well ALONG. Some SECTIONS IN Michigan HAVE NOT been released for CONSTRUCTION due TO COURT ACTIONS & AS THEY become AVAILABLE, Welded IS USING A (Mini Spread) To Lay THEM UP. They ARE USING THE SAME METHODS for doing WETLAND AREAS AS WELL. This ALLOWS THE MAIN SPREAD TO CONTINUE beyond ON THE MAJOR PORTION OF THE WORK WITHOUT INTERRUPTION. SPREAD ONE OF Welded IS ABOUT THREE WEEKS BEHIND THEIR PROJECTED SCHEDULE. I VISITED WITH Mr Bob SKEBECK THE SPREAD SUPERINTENDENT ABOUT PROJECTED COMPLETION. He believes THEY CAN be COMPLETED by MID TO LATE OCTOBER.

Welded Construction

Spread II: From South of Marshall Michigan TO THE Tie IN POINT NEAR Howell Michigan.

I TALKED TO THE SPREAD II SUPERINTENDENT ABOUT WHAT HE FELT ON TIME TO COMPLETION OF SPREAD II. He PROJECTED COMPLETION OF THE WORK by LATE OCTOBER. He IS CONCERNED ABOUT THE SECTION OF ROW. STILL NOT BOUGHT; (ABOUT 2.5 MILES) BEING DEBATED IN THE COURTS. BEING CONTESTED BY THE LAND OWNERS. THEY ARE APPARENTLY CLOSE TO AN AGREEMENT.

Page III

Continued,

During The review of The Michigan Leg
of The Right of Way IT began To RAIN &
Much of The work WAS Shut down.

I believe IT MAY depend ON Normal
Weather Through The Fall Months For The
Project To be Completed on or before The
1st of November

Doyle D. Baughman