Prgel

Vector Pipeline Chicago To ST. Clair Mi.

To: Mr. Hunter Shively From Doyle BAUGHMAN

Spread I: SheehAN PL. CONTRACTORS

. Of The HW. 6 Crossing.

I spent Time Visiting with The road boring INSPECTOR Bill wiese About progress, for The week & To date. They are Two weeks behind their Projected schedule Completion, Mostly due To vain. They are working extra hours, and Sundays To Make up some of the delays.

The Spread has 99 Miles of ROW, From Joliet STATION To The Michigan Line,
The Clearing And Grade Crew is AT STATE
H.W. 35 North of LAPORT INDIANA.

That Leaves Them A bout 22 Miles from
The END AT M. LINE. The MAIN Welding Crew
IS About 60% Complete. They are doing Close
To 1/4 Miles Per-day.

They STILL APPEAR To be ON Their Mid Oct. Completion Schedule.